



ENGINEERING DEPARTMENT

CITY OF COLUMBIA

707 NORTH MAIN STREET
COLUMBIA, TENNESSEE 38401
(931) 388-0780
FAX (931) 380-2760

ENGINEERING ...

**Enhancing
The Quality
Of Life**

Erosion Prevention and Sediment Control Plan Review Checklist

Project Name: _____

Control Number: _____

Engineer: _____

- Existing and Proposed Contour lines with elevations to indicate slope.
- Location for storage of excavated materials.
- Construction Entrance/Exit consisting of 2 to 3 inch washed stone with a nonwoven geotextile underliner.
- Property lines and distances to existing and proposed buildings.
- Location of all existing natural features within 200' of the project property boundary including but not limited to:
 - Wetlands
 - Drainage ways and water bodies.
 - Heritage Trees
- Location of all existing and proposed channels, swales, or drainage pipes which convey either storm water or ground water through or around the construction area.
- Locations and detailed designs of all proposed erosion prevention and sedimentation control devices and/or facilities.
- Narrative describing best management practices scheduling, implementation, and maintenance for the duration of the project.
- Name, Address, 24-hour phone number(s) and fax number of the TDEC level 1 certified site inspector.
- Wash Pit for concrete trucks and waster material
- Separate detail sheet of erosion control devices
- Erosion and sediment control notes

A Copy of the TDEC Notice of Coverage must be provided before a preconstruction meeting can be held.